

FirstEnergy East (FE-E)

1. **Dixonville East 115KV line**– Restore Trade City-Dixonville or Glory-Dixonville following a fault on Glory-Dixonville or Trade City-Dixonville respectively.
 - Effective July 20th, 2021
2. **Westover South 115KV line**– Restore Garman-Westover South or Madera-Westover South following a fault on Madera-Westover South or Garman-Westover South respectively.
 - Effective July 20th, 2021
3. **Madera 115KV line**– Restore Westover-Madera or Bionol-Madera following a fault on Bionol-Madera or Westover-Madera respectively.
 - Effective July 20th, 2021
4. **Tyrone North 115KV line**– Restore Westfall-Tyrone North or Eagle Valley-Tyrone North following a fault on Eagle Valley-Tyrone North or Westfall-Tyrone North respectively.
 - Effective July 20th, 2021
5. **Salix 115KV line**– Restore Hillclay Junction-Salix or Krayn-Salix following a fault on Krayn-Salix or Hillclay Junction-Salix respectively.
 - Effective July 20th, 2021
6. **Reeds Gap Tap 115KV line**– Restore Shade Gap-Reeds Gap Tap or Lewistown-Reeds Gap Tap following a fault on Lewistown-Reeds Gap Tap or Shade Gap-Reeds Gap Tap respectively.
 - Effective July 20th, 2021
7. **Curryville 115KV line**– Restore Claysburg-Curryville or Saxton-Curryville following a fault on Saxton-Curryville or Claysburg-Curryville respectively.
 - Effective July 20th, 2021
8. **Three Springs 115KV line**– Restore Saxton-Three Springs or Shade Gap-Three Springs following a fault on Shade Gap-Three Springs or Saxton-Three Springs respectively.
 - Effective July 20th, 2021
9. **Scalp Level 115KV line**– Restore Hooversville-Scalp Level or Rachel Hill-Scalp Level following a fault on Rachel Hill-Scalp Level or Hooversville-Scalp Level respectively.
 - Effective July 20th, 2021
10. **Ralphton 115KV line**– Restore Hooversville-Ralphton or Somerset-Ralphton following a fault on Somerset-Ralphton or Hooversville-Ralphton respectively.
 - Effective July 20th, 2021
11. **Quemahoning 230KV line**– Restore Homer City-Quemahoning or Hooversville-Quemahoning following a fault on Hooversville-Quemahoning or Homer City-Quemahoning respectively.
 - Effective July 20th, 2021
12. **Edgewood 115KV line**– Restore Shelocta-Edgewood or Lucerne-Edgewood following a fault on Lucerne-Edgewood or Shelocta-Edgewood respectively.
 - Effective July 20th, 2021

13. **Two Mile Run 115KV line**– Restore Piercebrook-Two Mile Run or Potter-Two Mile Run following a fault on Potter-Two Mile Run or Piercebrook-Two Mile Run respectively.
 - Effective July 20th, 2021
14. **Sabinsville 115KV line**– Restore Hector-Sabinsville or Niles Valley-Sabinsville following a fault on Niles Valley-Sabinsville or Hector-Sabinsville respectively.
 - Effective July 20th, 2021
15. **Oxbow 230KV line**– Restore North Meshopen-Oxbow or Lackawana-Oxbow following a fault on Lackawana-Oxbow or North Meshopen-Oxbow respectively.
 - Effective July 20th, 2021
16. **Haynie 115KV line**– Restore Grandview-Haynie or Piney-Haynie following a fault on Piney-Haynie or Grandview-Haynie respectively.
 - Effective July 20th, 2021
17. **Clark Summit 115KV line**– Restore Eclipse-Clark Summit or Grandview-Clark Summit following a fault on Grandview-Clark Summit or Eclipse-Clark Summit respectively.
 - Effective July 20th, 2021
18. **Utica Junction 115KV line**– Restore Wayne-Utica Junction or Eclipse-Utica Junction following a fault on Eclipse-Utica Junction or Wayne-Utica Junction respectively.
 - Effective July 20th, 2021
19. **Allen 115KV line**– Restore PPGI-Allen or Round Top-Allen following a fault on Round Top-Allen or PPGI-Allen respectively.
 - Effective July 20th, 2021
20. **Bair 115KV line**– Restore Jackson-Bair or Hill-Bair following a fault on Hill-Bair or Jackson-Bair respectively.
 - Effective July 20th, 2021
21. **Crossroads 115KV line**– Restore Newberry-Collins or Middletown Junction-Collins following a fault on Middletown Junction-Collins or Newberry-Collins respectively.
 - Effective July 20th, 2021
22. **Dillsburg 115KV line**– Restore Gardners-Dillsburg or Rount Top-Dillsburg following a fault on Rount Top-Dillsburg or Gardners-Dillsburg respectively.
 - Effective July 20th, 2021
23. **Menges Mills 115KV line**– Restore Jackson-Menges Mills or PH Glatfelter-Menges Mills following a fault on PH Glatfelter-Menges Mills or Jackson-Menges Mills respectively.
 - Effective July 20th, 2021
24. **Mount Rose 115KV line**– Restore Violet Hill-Mount Rose or Pleasantville-Mount Rose following a fault on Pleasantville-Mount Rose or Violet Hill-Mount Rose respectively.
 - Effective July 20th, 2021
25. **Oxford 115KV line**– Restore Hunterstown-Oxford or North Hanover-Oxford following a fault on North Hanover-Oxford or Hunterstown-Oxford respectively.
 - Effective July 20th, 2021

26. **Taxville 115KV line**– Restore JE Baker-Taxville or Westgate-Taxville following a fault on Westgate-Taxville or JE Baker-Taxville respectively.
 - Effective July 20th, 2021
27. **West Hellam 115KV line**– Restore Glades-West Hellam or Prospect-West Hellam following a fault on Prospect-West Hellam or Glades-West Hellam respectively.
 - Effective July 20th, 2021
28. **White Ford 115KV line**– Restore Caterpillar Tractor-White Ford or Glades-White Ford following a fault on Glades-White Ford or Caterpillar Tractor-White Ford respectively.
 - Effective July 20th, 2021
29. **Zions View 115KV line**– Restore Smith Street-Zions View or York Haven-Zions View following a fault on York Haven-Zions View or Smith Street-Zions View respectively.
 - Effective July 20th, 2021
30. **Shelocta 230KV line**– Restore Keystone-Shelocta and Shelocta Transformer or Homer City-Shelocta and Shelocta Transformer following a fault on Homer City-Shelocta or Keystone-Shelocta respectively. Restore Keystone-Shelocta and Homer City-Shelocta following a fault on Shelocta Transformer.
 - Effective July 20th, 2021
31. **Downing Avenue 115KV line**– Restore Green Garden-Downing Ave and Downing Ave Transformer or Buffalo Road-Downing Ave and Downing Ave Transformer following a fault on Buffalo Road-Downing Ave or Green Garden-Downing Ave respectively. Restore Green Garden-Downing Ave and Buffalo Road-Downing Ave following a fault on Downing Ave Transformer.
 - Effective July 20th, 2021
32. **Elm Street Tap 115KV line**– Restore Warren-Elm Street Tap or Warren South-Elm Street Tap following a fault on Warren South-Elm Street Tap or Warren-Elm Street Tap respectively. Restore Warren-Elm Street Tap and Warren South-Elm Street Tap following a fault on the Elm Street transformer.
 - Effective July 20th, 2021
33. **South Troy 115KV line**– Restore Everest Drive-South Troy and South Troy Transformers or Tennessee Gas-South Troy and South Troy Transformers following a fault on Tennessee Gas-South Troy or Everest Drive-South Troy respectively. Restore Everest Drive-South Troy and Tennessee Gas-South Troy following a fault on either South Troy Transformer.
 - Effective July 20th, 2021
34. **Grover 230KV line**– Restore Marshall-Grover or Scotchss-Grover and Grover Transformer following a fault on Scotchss-Grover or Marshall-Grover respectively. Restore Marshall-Grover and Scotchss-Grover following a fault on Grover Transformer.
 - Effective July 20th, 2021
35. **Harvey Run 115KV line**– Restore Whetstone-Harvey Run and Harvey Run Transformer or Dubois-Harvey Run and Harvey Run Transformer following a fault on Dubois-Harvey Run or Whetstone-Harvey Run respectively. Restore Whetstone-Harvey Run and Dubois-Harvey Run following a fault on Harvey Run Transformer.
 - Effective July 20th, 2021

36. **Venango Junction 115KV line**– Restore Springboro-Venango Junction and Morgan St-Venango Junction or Edinboro South-Venango Junction and Morgan St-Venango Junction following a fault on Edinboro South-Venango Junction or Springboro-Venango Junction respectively. Restore Springboro-Venango Junction and Edinboro South-Venango Junction following a fault on Morgan St-Venango Junction.
 - Effective July 20th, 2021
37. **Yoe 115KV line**– Restore Springwood-Yoe following a fault on Yoe 115KV line.
 - Effective July 20th, 2021
38. **Collins-Cly-Newberry 115KV line**– Restore Round Top-Newberry and Middletown Junction-Collins following a fault on Collins-Cly-Newberry.
 - Effective July 20th, 2021